

**4<sup>TH</sup> APRIL 2019 SITE MEETING FROM 10.00AM TO 4.30PM.**

**5<sup>TH</sup> APRIL 2019 MEETING IN THE OFFICE.**

**Members Present.**

1. Dr. David Soo- Chairman
2. Ann Mutai - Member
3. Ann Chumo - Member
4. Jonah Rotich - Member
5. Felix Ngeno - Committee

Visit started at 11.30am

**1. Kabro works and stalls - Foreman Mr. Too.**

Slabs for 12 stalls ongoing, laying of soil/murram support only.

- Black cotton soil being excavated for 8 slabs.
- Scooping of soil on KABRO lanes just started Kabro works for 3 parallel lanes (North-South) and one East/West lane. Last eastern lane North/South and outside fence not in contract (as per the contractor).

**Urgent:**

- Stalls B/CMS 094 and 095 to be removed to pave way for roads- CEC to act.
- Makaa stalls to be shifted to the remaining field eastwards. These stalls should be planned to fit makaa storage and handling.
- Drainage to be along all stalls up to the road-these not started yet.

**Labor:** Presently paying Ksh.300 and promises to increase to Ksh.400 as from Monday 8<sup>th</sup> with arrears since 1<sup>st</sup> April.

- Contractors agree to increase labor force by 10(ten) to fast track the work.

**2. Storm water drainage. Mr. Tuitoek-Site Agent:**

Works started at Kenya Women junction downwards towards Brevan Hotel.

Stone pitching from Aga Khan Hospital downwards.

Laying of support steel bars – D16-pillars.

D12-Runners

Reinforcement bars – laid to 60 meters in trench. Trench excavated up to Aga Khan Hospital. Base reinforcement to Aga Khan Hospital.

**Urgent:**

- Bomet water to re-route water pipes.
- Cable lines through culverts.
- No safety tape along the road on the drainage.
- Road reserve- near Corner Bar to the left of the road, remove the structures - CEC to contact the owner.





**Work done – 30%**

**3. Recarpeting of the town roads.**

Started with removal of the old tarmac starting from Brevan Hotel. Now had packing on the section of about 150 meters.

**Work done - 10%.**

Visit ended at 2: 30pm.

<u>NAME</u>	<u>DESIGNATION</u>	<u>SIGN</u>
1. Dr. David Soo	Chairman	
2. Ann Mutai	Member	
3. Ann Chumo	Member	
4. Jonah Rotich	Member	
5. Felix Ngeno	Committee	

05/04/2019